Status of Construction of Bridges in GOA on NH-17

Posted On: 18 JUL 2017 2:18PM by PIB Delhi

In a written reply to a question in the Rajya Sabha today, the Minster of State for Road Transport & Highways and Shipping, Shri Mansukh L. Mandaviya gave the status of construction of the bridges proposed on National Highway-17 in Goa sector as follows:-

S.No	Name of the bridge	Status of construction	Target of completion	Cost of construction (in Rs. Crores)	Mode of financing	Parties involved
1.	Zuari river bridge	In Progress (1%)	23/11/2019	936.40	Financed by Ministry under budgetary resources	Government of India
2.	Mandovi river bridge	In Progress (60%)	31/05/2018	517.00	Financed by the State Government and National Bank of Agriculture and Rural Development (NABARD)	Government of Goa through Goa State Infrastructure Development Corporation (GSIDC)
3	Talpona, Galjibag, Maxem bridges as part of Canacona bypass from km 68/00 to km 85/740 of NH-17 in the state of Goa on EPC mode	In Progress (36%)	06/12/2017	280.16	Financed by Ministry under budgetary resources	Government of India

NP/MS

(Release ID: 1495916) Visitor Counter: 250

f





