Ministry of Health and Family Welfare

Upgradation of Medical Colleges under PMSSY

Posted On: 17 MAR 2017 1:26PM by PIB Delhi

73 Government Medical Colleges/Institutes have already been approved for up-gradation in different phases under Pradhan MantriSwasthya Suraksha Yojana (PMSSY). Details of these colleges are given below:

Status of upgradation of Medical Colleges under PMSSY Phase-I & II

_	Name of		Ontle	y (Rs.	Crore)	Funds	Date of	Completion	Remarks
S. No	State	Name of Medical	GOI	State		released	commence-	Likely date	remarks
110		College	share	share		out of central	ment of	of completion	
						central share	work	completion and	
	<u> </u>					(Rs. Cr)		progress	
Phase	<u>-1</u>								
1.	Kerala	Trivandrum	100.00	20.00	120.00	87.62	Jan., 2008	Completed	
		Medical College						in Mar. 2010	
2.	Karnataka	Bangalore Medical College	100.00		126.69	96.72	Jan. 2008	Completed in June, 2010	
3.	Tamil Nadu	Govt. Mohan Kumara- mangalam Medical College, Salem	100.00	39.31	139.31	93.57	Jan., 2008	Completed in August, 2010	
4.	Telangana	NIMS, Hyderabad	100.00	96.26	196.26	94.93	Mar. 2008	Completed in Dec. 2010	
5.	Uttar Pradesh	SGPGIMS, Lucknow	100.00	20.00	120.00	90.80	Jan. 2008	Completed in Aug. 2010	
6.		IMS, BHU, Varanasi	100.00	46.70	147.00	96.05	Oct., 2008	Completed in Sept. 2013	
	Jammu & Kashmir	Jammu Medical College			135.00		Feb.2008	Completed in Sept. 2011	
8.		Srinagar Medical College			135.00		Apr. 2008	Completed	
9.	West Bengal	Kolkata Medical College (OPD and Academic Block in first stage	100.00	60.73	160.73	62.88	OPD and Academic Block - Jan. 2008	Completed in Oct., 2011 Scheduled	
		andSSB insecond stage of construction)					Dec.2015	date -Dec., 2017 Progress- 51%	
10.	Jharkhand	RIMS, Ranchi		20.00	120.00	89.36	Oct., 2009	Completed in June, 2013	
11.	Gujarat	BJ Medical College, Ahmedabad	100.00	20.00	120.00	86.75	2008	June, 2017	Mainly involves procurement of medical equipments and the work is nearing completion.
12.	Andhra Pradesh	SVIMS, Tirupati	60.00	60.00	120.00	57.87	2008	Completed	•
13.	Maharashtra	Grant Medical College, Mumbai			120.00	92.31	2008	Mar., 2017	Involves procurement of medical equipments and the work is nearing completion
			1290	469.69	1759.99	1158.81	<u> </u>		
Phase	-II	_	-	-	-		-	-	
14.	Punjab	Amritsar Medical College	125.00	25.00	150	90.90	Jan. 2012	Completed	
	Himachal Pradesh	Tanda Medical College	125.00		150	108.02	Nov. 2011	in Feb., 2014	
10.	Uttar Pradesh	JN Medical College, AMU, Aligarh	125.00		150	100.92	Nov. 2011	Completed	
1,	Haryana	PGIMS, Rohtak	125.00		150	96.44	Nov. 2012	Expected date - June, 2017. Progress- 83.90%	
18	Maharashtra	Nagpur Medical College	125.00		150	111.52	2010	date - March, 2017. Progress - 70%	Involves procurement only and procurement work is being undertaken by State Government/Institute
19.	Tamil Nadu	Madurai Medical College	125.00	25.00	150	63.37	Feb., 2014	Progress - 48.11%	
		Total	750	150	900	571.17			
		rotal				/	<u> </u>		

	Status of 39 Govt. Medical Colleges/Institutions being taken up for up-gradation under Phase-III of PMSSY - (Total outlay: Rs.150.00Cr.(Central Share: Rs.120 Cr. & State Share: Rs.30 Cr.) - Data regarding civil work								
S.	S. Name of Name of the Name of Executing Physical Hindrances								
No.	the State	GMC/ Institute	Agency / Contractor				Progr	ess	

				Approved DPR Cost for Construction Work (Rs. Cr)	Approved Contract value (Rs.)	Date of Award of work/Target date of completion	Scheduled date of completion		Fund released (Rs)	
1	Andhra Pradesh	Siddhartha Medical College, Vijayawada	HSCC(I) Ltd./ M/s.KMV Projects Ltd.	80.03	65,97,96,831	May' 2016 / Oct.' 2017	Oct. 2017	22%	21,70,75,310	
2	Andhra Pradesh	Govt Medical College, Anantapur	HITES / M/s. HaigreevaIntratech Projects Ltd.	80	75,27,57,000	14.05.2016 / 06.12.2017	06.12.2017	9%	17,51,85,778	
3	Assam	Gauhati Medical College, Guwahati	HSCC(I) Ltd./ M/s.ShreeGautam Constructions Co. Ltd.	80	68,41,01,880	Jan.' 2017 / July' 2018	July, 2018		7,18,87,132	Aproval from Guwahati Metropolitan Development Authority awaited.
4	Assam	Assam Medical College, Dibrugarh	HSCC(I) Ltd./ M/s.KMV Projects Ltd.	80	73,11,99,125	Aug.' 2016 / March' 2018	Mar. 2018	7%	19,31,19,913	Existing structures to be demolished
5	Bihar	Srikrishna Medical College, Muzaffarapur	HITES / M/s. Gannon Dunkerley& Co. Ltd., New Delhi	85	86,27,22,010	04.11.2016 / 31.05.2018	31.05.2018	2%	8,58,90,541	Delay in cutting of trees coming in the layout of the building
6	Bihar	Govt Medical College, Darbhanga	HITES / M/s. Vijeta Projects & Infrastructure Ltd., Ranchi	85	85,35,56,206	30.09.2016 / 31.05.2018	31.05.2018	1%	8,52,48,934	Delay in shifting of underground utilities and existing structures
7	Goa	Goa Medical College, Panaji	HSCC	386.35	work yet to be awarded				11,59,00,000	Removal of encroachments/ statutory clearances
8	Gujarat	Govt Medical College, Rajkot	HITES / M/s. Kunal Structures Pvt. Ltd., Rajkot	88.5	69,29,80,242	08.06.2016			7,50,08,617	Work yet to commence as non-availability of clear site.
9	Himachal Pradesh	Indira Gandhi Medical College, Shimla	HSCC						6,25,50,947	DPR is being revised based on the proposal submitted by State Govt. to change location.
10	Jharkhand	Patliputra Medical College, Dhanbad	CPWD	85.71	50,08,00,000.00	27.08.2016 / 26.12.2017	31.03.2018	21%	22,07,10,000	
11	Karnataka	Vijayanagar Institute of Medical Sciences, Bellary	HITES / M/s. HaigreevaIntratech Projects Ltd.	65	59,50,45,338	14.05.2016 / 06.09.2017	14.09.2017	16%	26,07,12,509	Delay in getting approval from local bodies Electrical connection to be provided by Medical College for Trauma Centre
12	Karnataka	Karnataka Institute of Medical Sciences, Hubli	HITES / M/s. Harsh Construction Pvt. Ltd.	75	69,70,95,383	14.05.2016 / 10.02.2018	10.02.2018	10%	14,69,93,064	
13	Kerala	Kozhikode Medical College, Kozhikode	HITES / M/s. CheriayanVarkey Construction Projects Ltd.	80	71,13,94,146.51	01.06.2016			10,40,27,590	Work on hold on account of change in designs/drawings proposed by State Govt. Commitment of State Govt. for additional funds received. However, State cabinet approval is pending for the same.
14	Kerala	Govt TD Medcial College, Alappuzha	HITES / M/s. CheriayanVarkey Construction Projects Ltd.	80	74,14,80,342	01.06.2016			10,54,77,624	Work on hold on account of change in designs/drawings proposed by State Govt. Commitment of State Govt. for additional funds received. However, State cabinet approval is pending for the same.
15	Madhya Pradesh	Shyam Shah Medical College,	HSCC(I) Ltd/ M/s.KMV Projects Ltd.	77.83	66,24,81,896.33	May' 2016 / Oct.'	Oct., 2017	22%	29,99,48,381	same.
16	Madhya Pradesh	Rewa Netaji SubhashCh Bose Medical College, Jabalpur	HSCC(I) Ltd/ M/s.Rama Construction Company	77.89	65,69,06,406.29	2017 May' 2016 / Oct.' 2017	Oct., 2017	39%	32,78,45,320	
17	Madhya Pradesh	GR Medical College, Gwalior	HSCC(I) Ltd/ M/s.Anurag Enterprises	79.96	64,38,30,066.95	June' 2016 / Nov.' 2017	Nov., 2017	14%	18,43,83,007	
18	Maharashtra	Govt Medical College, Aurangabad	HSCC(I) Ltd/ M/s.TirupatiSarjan Ltd.	74.92	63,17,20,008.58	May' 2016 / Dec.' 2017	Dec., 2017	21%	11,17,20,401	
19	Maharashtra	Govt Medical College, Latur	HSCC(I) Ltd/ M/s.KMV Projects Ltd.	74.36	58,72,18,469.66	June' 2016 / Jan.' 2018	Jan., 2018	18%	10,84,05,293	
20	Maharashtra	Govt Medical College, Akola	CPWD	74.75	48,19,00,000.00	10.09.2016/ 09.01.2018	09.01.2018	8%	14,95,00,000	
21	Maharashtra	Shri VasantraoNaikGovt Medical College, Yavatmal	CPWD	74.36	48,47,00,000.00	12.09.2016/ 11.01.2018	11.01.2018	7%	14,87,20,000	
22	Odisha	MKCG Medical College, Berhampur	HSCC(I) Ltd/ M/s.HaigreevaInfratech Projects Ltd.	80	65,94,78,093.47	May' 2016 / Oct.' 2017	Oct. 2017	23%	16,01,63,466	
23	Odisha	VSS Medical College, Burla	HSCC	79.15	work yet to be awarded				2,40,00,000	Dismantling of existing structures Approval from local bodies awaited
24	Punjab	Govt Medical College, Patiala	HSCC	82.74	work yet to be awarded				2,48,00,000	Aproval from local bodies for Building Plan
25	Rajasthan	SP Medical College, Bikaner	HSCC(I) Ltd/ M/s.NKG Infrastructure Ltd.	72	60,62,49,520.41	May' 2016 / Oct.' 2017	Oct.' 2017	34%	26,77,37,466	
26	Rajasthan	RNT Medical College, Udaipur	HSCC(I) Ltd/ M/s.Shivalaya Construction Co. Pvt. Ltd.	74.95	53,51,82,923.16	July' 2016 / Feb.' 2018	Feb.' 2018	22%	15,35,18,292	
27	Rajasthan	Govt Medical College, Kota	HSCC(I) Ltd/ M/s.TirupatiSarjan Ltd.	79.61	61,39,00,449.89	May' 2016 / Oct.' 2017	Oct.' 2017	27%	29,03,38,031	
28	Tamil Nadu			79.93	79,79,91,266	201/	14.12.2017	16%	35,51,22,916	

		Thanjavur Medical College, Thanjavur	HITES / M/s. KMV Projects Ltd.			01.06.2016 / 14.12.2017				
29	Tamil Nadu	Tirunelveli Medical College, Tirunelveli	HITES / M/s. KMV Projects Ltd.	83.95	79,63,75,336	01.06.2016 / 21.12.2017	21.12.2017	19%	37,31,27,839	
30	Telangana	Rajiv Gandhi Institute of Medical Sciences, Adilabad	HITES / M/s. KMV Projects Ltd.	80	77,57,72,952.29	14.05.2016 / 31.12.2017	15.01.2018	10%	24,02,67,166	Shifting of water pipeline and open drain
31	Telangana	Kakatiya Medical College, Warangal	HITES / M/s. KMV Projects Ltd.	80	78,64,76,879.25	14.05.2016 / 31.12.2017	31.12.2017	9%	25,19,60,099	
32	Tripura	AgartalaGovt Medical College, Tripura	CPWD	114.54	work yet to be awarded	17.01.2020	31.10.2019		20,00,00,000	
33	Uttar Pradesh	Govt Medical College, Jhansi	HSCC(I) Ltd/ M/s.Kamladitya Construction Pvt. Ltd.	78.72	66,68,84,099.20	May' 2016 / Oct.' 2017	Oct.'2017	21%	16,02,81,887	
34	Uttar Pradesh	Govt Medical College, Gorakhpur	CPWD / M/s. KashyapiInfrastrcturePvt. Ltd. Ghaziabad	69.87	43,96,97,000	19.05.2016 / 31.01.2018	31.01.2018	25%	20,94,70,000	
35	Uttar Pradesh	MLN Medical College, Allahabad	HSCC(I) Ltd/ M/s.Akasva Infrastructure Pvt. Ltd.	70	57,93,71,996.52	May' 2016 / Nov.' 2017	Nov., 2017	20%	20,17,87,048	
36	Uttar Pradesh	LLR Medical College, Meerut	CPWD / M/s. Som Projects Pvt. Ltd.	69.99	41,74,77,059.00	11.06.2016 / 10.11.2017	10.11.2017	45%	18,97,90,000	
37	West Bengal	BS Medical College, Bankura	CPWD	79.98	54,79,00,000.00	05.08.2016/ 31.03.2018	31.03.2018	8%	40,99,60,000	
38	West Bengal	Govt. Medical College, Malda	CPWD	61.39	44,96,00,000.00	17.12.2016/ 16.08.2018	31.12.2018		16,13,90,000	Site not clear. Nurses hostel existing on the site is being demolished by the college.
39	West Bengal	North Bengal Medical College, Siliguri, Darjeeling	HSCC(I) Ltd/ M/s.Gannon&Dunkerley& Co. Ltd.	80	71,94,38,828.39	June' 2016 / Jan.' 2018	Jan., 2018	15%	17,19,43,883	Shifting of Services.

Upgradation of 13 existing Govt. Medical Colleges under PMSSY Phase-IV at the cost of 200.00 Crore each (Central Share: Rs.120 Cr. & State Share: Rs.80 Cr.). Project to be completed by December, 2018 as approved by CCEA on 03.08.2016.

S.No.	State	Sl. No. of College	Government Medical Colleges/Institutes
1	Bihar	1	Patna Medical College and Hospital, Patna
		2	Government Medical College, Bhagalpur
		3	Government Medical College, Gaya
2	Chhattisgarh	4	Government Medical College, Bilaspur
		5	Government Medical College, Jagdalpur
3	Delhi	6	University College of Medical Sciences (UCMS)-Guru Teg Bahadur (GTB) Hospital
4	Gujarat	7	Government Medical College, Surat
		8	Government Medical College, Bhavnagar
5	Madhya Pradesh	9	Government Medical College, Indore
6	Odisha	10	Government Medical College, Cuttack
7	Rajasthan	11	Government Medical College, Jaipur
8	Uttar Pradesh	12	Government Medical College, Agra
		13	Government Medical College, Kanpur

Present Status

- CPWD has been finalized as Executing agency for GMCs at SI no. 1 to 5 above.
- Gap Analysis of GMC at Bilaspur, Jagdalpur, Cuttack, Agra & Kanpur has been finalized.

Upgradation under PMSSY Phase-V(A)

Ministry has approved the proposal for creation of a Super Specialty block in **Institute of Medical Sciences**, **BHU** at a cost of Rs 200 crore and establishment of a Hospital Block at **SreeChitraTirunal Institute for Medical Sciences & Technology**, **Thiruvananthapuram**, **Kerala** at a cost of Rs 230 crore under PMSSY.CPWD has been finalized as Executing agency for both the projects.

The Minister of State (Health and Family Welfare), ShFaggan Singh Kulaste stated this in a written reply in the Lok Sabha here today.

()

MV/LK

(Release ID: 1484736) Visitor Counter: 488